

Name	Town	Project Scope	Completion	Cost	Status
East River	Guilford	ADA. Redesign parking and install wheel stops.	October 3, 2016	~\$2,000.00	Project complete.
Beseck Lake	Middlefield	Design and install jersey barrier and fence system.	November 2016	?	Final portion of fence install pending.
Branford River	Branford	Ramp area renovation.	November 2016	\$829,000.00 (\$735,000.00 Federal Funds)	Construction underway.
Gardner Lake	Salem	Install Trex type dock bumper system.	November 2016	In House	Needs to be scheduled.
Branford River	Branford	Renovation design & permitting.	November 4, 2016	\$104,945.00	Construction underway, ramp being installed.
Various	Statewide	Build and install entrance signs.	December 2016	In House	List to be created and materials ordered.
Middle Bolton Lake	Vernon	Parking lot redesign and construction.	December 2016	\$1,000.00 (\$67,000.00 in-kind compensation for land use by contractor.)	Pending wheel stop and rock installation.
Various	Statewide	Post names on symbol signs.	April 2017	In House	Lettering to be created.
Niantic River, Lake Lillinonah and Bantam Lake	Waterford, Bridgewater, and Morris	Reattach vertical bumpers using 3M 5200.	April 2017	In House	All completed except Bantam Lake and new Niantic River docks.
Niantic River	Waterford	Overflow parking lot design, improvements and paving.	June 2017	\$65,250.00 (Town project using Grant funds) for tree filters	Design complete, awaiting agreement with Town and construction. Tree filters installed in overflow lot.
Glasgo Pond	Griswold	Replace ramp and redesign parking lot for ADA.	June 2017	To be completed by dam repair contractor as part of IWRD Dam Safety project.	Design and project cost estimate pending.
Housatonic River	Milford	Complete renovation.	June 2017	➤ \$1,000,000.00 (To be completed by DOT bridge project contractor.)	Construction pending completion of bridge project remediation.

BOAT LAUNCH PROJECT STATUS

October 3, 2016

Name	Town	Project Scope	Completion	Cost	Status
West Hill Pond	Barkhamstead	Redesign parking lot, access road and HC parking.	On Hold	?	Design pending.
Niantic River	Waterford	Ramp dredging.	March 14, 2014	\$12,400.00 <i>Saved \$5,600.00 from estimate.</i>	Project complete.
Beseck Lake	Middlefield	Ramp replacement.	April 21, 2014	~\$15,000 work in conjunction w/ DEEP dam repair project.	Project complete.
Lake Lillinah	Bridgewater	Complete renovation.	April 23, 2014	\$837,000.00 (~\$627,750.00 Federal Funds.) <i>Saved \$153,000.00 from estimate.</i>	Project complete.
Burr Pond	Torrington	Redesign, paving and line striping.	June 6, 2014	~\$50,000.00 DEEP Parks paving project.	Project complete.
Bantam Lake	Morris	Design and construction of car top launching area.	July 11, 2014	~\$3,000.00 in materials.	Project complete.
Plymouth Reservoir	Plymouth	New Town car top boat launch design support and construction.	October 9, 2014	~\$500.00 in signage and dock material. (Town cost was ~\$150,000.00.)	Project complete.
Winchester Lake	Winchester	Construct access road between ramp and parking lot.	November 4, 2014	\$0 (~\$14,500.00 in-kind compensation for land use by contractor.)	Project complete.
Squantz Pond	New Fairfield	Redesign, paving and line striping.	November 5, 2014	~\$75,000.00 DEEP Parks paving project.	Project complete.
Bashan Lake	East Haddam	Renovation design and construction.	June 2015	\$245,000.00 IWRD remediation for drawdown.	Project complete.
Rainbow Reservoir	Windsor	Redesign and paving.	June 9, 2016	\$140,000.00	Project complete.
Winchester Lake	Winchester	Complete ADA redesign.	September 2016	\$55,745.00	Basic design completed. Public Info Meeting pending.
Bantam Lake	Morris	Complete ADA redesign.	September 2016	\$58,143.00	Preliminary design complete, comments provided.
Beach Pond	Voluntown	Complete ADA redesign.	September 2016	\$54,720.00	Basic design completed. Public Info Meeting pending.
Mansfield Hollow	Mansfield	Complete ADA redesign.	September 2016	\$58,539.00	Preliminary design complete, comments provided.
Dooley Pond	Middletown	Replace ramp and redesign parking lot for	October 2016	\$30,187.00	Repared. Dock cleat and bumper installation pending.

15 + 100 + 150